



IDF and Placement Options Form

In order to enter P.O.'s and guarantee delivery dates, a technically accurate and complete IDF is required.

The review and acceptance of the information on the IDF by Armstrong:

1. Approves the order for processing which triggers an e-mail confirmation.
2. Indicates that Hamilton Engineering and AHWG supports you by endorsing the application.
3. Initiates the warranty.
4. Delivers a complete, Hamilton Engineering and AHWG supported performance guarantee to the final user of the product.
5. Drives the relevant point of specification/influence, point of installation and point of order financial allocation if appropriate.

Section 1 - Ordering Processing/Tracking Detail:

Point of Order / Sold To: _____ (eg: ABC Mechanical)

City: _____ State: _____ Rep Firm: _____

Point of Installation: _____ (eg: Heinz Ketchup)


City: _____ State: _____ Rep Firm: _____

Point of Specification: _____ (eg: DEF Consulting Engineers)

City: _____ State: _____ Rep Firm: _____

Other Influence: _____ (eg: Source of Recommendation)

EVO .2/.3 Companion Placement Options



EVO Model: _____ .2 .3
 1 2 3 4 5 6 7 8

System Connections

Hot Out: L* R* Building Recirc Line Laundry w/Recirc
Cold In: L* R* No Building Recirc Line Laundry wo /Recirc

*Applies to multiple unit manifolds only

Gas Type: NG LP Gas Manifold: L R
Hamilton Supplied Gas Regulator: Y N* Incoming Gas Pressure: _____ WC PSI
*Loose
Regulator type: Vented Ventless Regulator: Mounted Loose
Cascade Box Mounted: Y N Transformer Ordered: Y N Voltage: _____
Common Exhaust Vent Manifold: L R Horiz. Length (ft.) _____ Vert. Length (ft.) _____ 90° Elbows _____ 45° Elbows _____ Tees _____
Common Intake Vent Manifold: L R Room Air Length (ft.) _____ 90° Elbows _____ 45° Elbows _____ Tees _____
Venting Manifold Termination: Horiz Vertical Venting Material: Stainless Steel PVC
External Communication Options: None Protonode* Protocol _____ Router
*NOTE: If protonode is selected, Protocol must be completed
Altitude: At what elevation will this system be installed? _____ ft.
Manual High Limit Setpoint _____ °F
Maximum Operating Temperature: _____ City Water Pressure: _____
Expansion Tank: Y N **If Yes:** Loose Installed
Reports Required: ASME (LIT CG500) CSD-1 (LIT CSD1U1)

Note: If water temperature setpoint will be over 120°F, a water analysis is required.

Desired temperature exceeds 160°F

Additional Notes and Special Parameters:

Distributor: _____ Project: _____ Purchase Order #: _____
Signed: _____ Date: _____ Quote Builder #: _____